# <u>DIRECTORATE: ENGINEERING SERVICES: MONTHLY REPORT - P.M.U DEPARTMENT AS AT END JULY 2022 (9/2/1/5)</u> (MANAGER: PMU)

#### **PURPOSE**

To submit a report to the Director Engineering Services and Council regarding the current projects/works and or assignments undertaken by the Project Management Unit for the 2021/2022 financial year.

#### **BACKGROUND**

The PMU department is currently actively undertaking the following projects (whether capital or operational) for various departments within the Langeberg Municipality.

See status report on all active projects by the Project Management Department for the month of July 2022. This report also indicates the status quo on all MIG/MIS projects and applications accordingly.

## **MIG/MIS PROJECTS**

Project Details	Project Cycle Status and	Mid Term Status – (In-put)	Final Phase Status (Out-
	Progress		put)
MUNICIPAL	Projects for 2022/2023 have	*Floor Panels and wall lifts	
INFRASTRUCTURE GRANT	been appraised and approved.	at 100% completion.	
		Columns at 30%.	
• T60/2021		By-pass line 100% and	
3ML Reservoir, Pipeline		Gravity Main line at 90%. *	
and Related Pipework		Base-Walls in Watermeter	
·		Chambers 100%	
		completed.	
		Excavation on the new	
		pumpline at 60%.	
		Installation at 60% and Re-	
		instatement at 25%.	
		Pumpstation base shutters	
		and base re-inforcing plus	
		concrete 100% completed.	

## **CAPITAL PROJECTS 2022-2023 BOOKYEAR**

Project Details	Project Cycle Status and Progress	Mid Term Status – (In-put)	Final Phase Status (Output)
❖ ASLA WSIG – Bulk Services	Site meeting held with Implementing Agent – Boekenhoutskloof and Mandela Square Montagu Bulk Service	Mandela Square has been handed over to the Contractor and we still await the outcome of the 24G application for Boekenhoutskloof.  Construction at Mandala Square will commence in January 2022 and works are expected to be completed in March 2022.  24G needs finalisation for Boekenhoudtskloof with possible fine being paid  Mandela Square has achieved practical completion.  24G has been finalised, Boekenhoudtskloof to commence in April 2022.  Boekenhoudtskloof progressing on programme	Practical completion achieved for Mandela Square.  90% completion achieved till date for Boekenhoudtskloof.
<ul> <li>ASLA – Housing Top Structures ERF 136, Robertson</li> </ul>	Construction of 172 new houses as per detailed designs	172 foundations complete 172 floors complete 172 tops/walls complete 172 roofs complete	113 units hand-over to beneficiaries.
❖ T27/2021 – Provision of Architectural Services – New Fire Station Precinct - Robertson	Tender report submitted to BAC, await outcome and appeals period.	Tender awarded to TUSK CONSTRUCTION SUPPORT SERVICES (PTY) LTD.  Detailed designs are being undertaken and should be completed towards the end of October 2021  Await the final designs and council approval  Plans and supporting documents have been submitted to the Building Control Office.	Tender document and tender drawings / details and schedules have been received and a call for construction tenders will be called in September 2022 as this is a multi-year tender which will span two financial years

		Approved plans received. It is anticipate the construction tender will be advertised August 2022.	
❖ Tender 39/202° Professional Engineering Se Development o Ashton Silo's Cemetery Expand	PSP Complete.	Design and tender completed	PSP portion now works complete
❖ T55/21 Profess Services: Desig Related Service Bonnievale Tell System / Super Control and Da Acquisition (Screen	gn and BSC held on 20th September 2 es – Advertised on 23 September 2 on 15 October 2021. Technical report submitted to BEC on 26 Service provider appointed and	Awarded to IX consulting engineers and further project managed by Civil Engineers and department	
<ul> <li>T56/21 Profess         Engineering Se         Design and         Implementation         Upgrades to Inf         Trading Areas     </li> </ul>	rvices, Tender to be advertised 02 October 2 Tender closed on 22 October 2 compliant documents from the	tober 2021. February 2022 2021, await	n 08 Construction tender advertised  March.
Q02/2022 Pre- Fabricated Stee Catwalk, Bonnie Water Works	I Advartisad on 11 Fahrijary 202	Clarifications meeting held on 18 February 2022.  Tender closed on 25 February 2022	To be re-advertised with
<ul> <li>Q15/2022 Repl.</li> <li>Malva Street Not</li> <li>Langeberg Mur</li> <li>Electrical Depa</li> <li>Robertson</li> </ul>	o2 MS –   Await BSC from Municipal Mar	Specifications and BOQ complete and w submitted to the BSC for approval once have been formulated.	
<ul> <li>Q16/2022 Repl.</li> <li>Watsonia RMU</li> <li>Langeberg Mur</li> </ul>		Specifications and BOQ complete and w submitted to the BSC for approval once have been formulated.	

	Electrical Department, Robertson			
*	Q17/2022 Replace Denne Avenue RMU Langeberg Municipality Electrical Department, Robertson	Await BSC from Municipal Manager office	Specifications and BOQ complete and will be submitted to the BSC for approval once BSC have been formulated.	To be removed from this list as project managed by the electrical engineering services
*	Q18/2022 Install 95mm Electrical Cable – from Reits to White Street, Robertson - Langeberg Municipality Electrical Department, Robertson	Await BSC from Municipal Manager office	Specifications and BOQ complete and will be submitted to the BSC for approval once BSC have been formulated.	To be removed from this list as project managed by the electrical engineering services
*	Q49/2021 Provision of occupational health and safety services (client agent), New Fire Station, Robertson			Quotation not awarded due to offers exceeding R200 000.00 threshold. Scope to be amended and advertised as Q62/2021
*	Q62/2021 Provision of occupational health and safety services (client agent), New Fire Station, Robertson	Advertised on 21 January 2022	Closed 04 February 2022 Report submitted to BEC on 21 February 2022. Await BAC outcome Awarded to Phayona SHE Consultants OHS specifications received and included in construction tender	
*	Tender - Refurbishment of cloakrooms, van Zyl Street Sports grounds	Detailed specifications submitted to the Community Services Directorate on 15 November 2021.	To date no BSC has taken place and the PMU department awaits further instruction from the Manager Community Facilities.  Await BAC outcome	Tender not awarded due to insufficient funds
*	T74/2021 Construction and Renovations – Robertson Traffic Offices, Langeberg Municipality	Advertised on 11 February 2022	Tender closes 04 March 2022 Report submitted to BAC on 24 March 2022 await outcome of BAC  Works commenced 23 May 2022 and is estimated to be completed in August 2022  Contractor on Programme and two claims have been certified	
*	Tender 34/2022 Construction and Development of Ashton	See T27/2021	Construction tender will be called once design and tender document finalised – estimated mid-April 2022	

Silo's Cemetery Expansion, Phase 1		Tender advertised and closed on 20 May 2022. Await the tender documents from the BEC for report	
		Tender report submitted to BEC and should serve before BAC on 05 August 2022	
❖ T09/2022 Resurfacing of Netball Courts, Langeberg Municipality	Detailed specifications and pricing schedule submitted to the Manager Community Facilities on 09 February 2022.	Await BSC outcome  Tender to be advertised on 08 April 2022  Tender advertised and closed on 08 April 2022 and the tender has been awarded to RMA BATSINI JV and is within the appeals period.  Tender awarded await order from user department	

# **OPERATIONAL PROJECTS 2022-2023 BOOKYEAR**

Project Details	Project Cycle Status and Progress	Mid Term Status – (In-put)	Final Phase Status (Output)
Q39/2021 – Appointment of a suitably qualified architectural professional with sufficient heritage experience	Advertised on 03 September 2021 Closed 17 September 2021 Report submitted to the BEC on 28 September 2021. BEC report served at BAC on 29 October 2021 Award made and within the 21 day appeals period	Architect appointed and detailed survey undertaken by the professional service provider. Detailed plans and report are expected by early February 2022. Initial reports received final report and specifications expected mid-February 2022  Final report received and submitted to the Director Community Services and Manager Community Facilities for commentary. Report submitted to Heritage Western Cape and they have approved the proposed plan and specifications.	Final report received and submitted to the Director Community Services and Manager Community Facilities for commentary. Report submitted to Heritage Western Cape and they have approved the proposed plan and specifications.  Construction tender for the replacement of the roof and other remedial action to be advertised in August 2022
❖ T57/21 Supply and Delivery of Transformers, Large Frame Circuit Breakers, Maximum Demand Meters and 3 Phase 4 Wire Meters	Advertised on 02 October 2021. Tender closed 29 October 2021.	Technical evaluation underway.  Award made and currently in 21day appeals period  No appeals and tender awarded – Stores and Electrical department to place orders when required	Tender awarded – Stores and Electrical department to place orders when required
<ul> <li>T61/2021 Supply And         Delivery of Combined         Nec/Ner/Aux         Transformer, Langeberg         Municipality</li> </ul>	Advertised 15 October 2021. Tender closed on 12 November 2021. Await compliant documents from the BEC	Report submitted to the BEC for consideration.  Award made and currently in 21-day appeals period  No appeals and tender awarded – Stores and Electrical department to place orders when required	Tender awarded – Stores and Electrical department to place orders when required.

<ul> <li>Q10/2022         Painting of roof structure,         Robertson Town Hall     </li> </ul>	Detailed specifications submitted to BSC on 14 February 2022	Await BSC outcome	Quotation not awarded on request of user department
❖ Tender 11/2022 Painting of Sunnyside, Zolani (Cape Access), Happy Valley and Bonnievale Libraries, Langeberg Municipality	Await BSC compilation by MM office. Tender to be advertised on 6th May 2022. Closed on 27th May 2022.	Await outcome from user department	

#### Recommendation / Aanbeveling

That the report be noted. / Voorgelê vir kennisname.

## BOEKENHOUTSKLOOF - BONNIEVALE

### <u>3ML RESERVOIR - ROBERTSON</u>



